

207 McHenry Ave. Modesto, CA 95354 (209) 551-2000 www.hazmanage.com

Central California Conference of Seventh-Day Adventist

Peninsula Adventist School

US EPA AHERA Re-Inspection

March 2017

Central California Conference of 7th

Peninsula Adventist School

March 1, 2017

This report is broken into three main sections:

- 1. This Cover Letter, which is a brief summary of the suspect materials found during the inspection.
- 2. A Functional Space Notes (FSN) report, which is a room by room breakdown of all materials found during the inspection. The FSN is the report that is most useful for creating demolition or renovation specifications, or for notifying contractors who are working on site.
- 3. A Homogeneous Material Record (HMR), which is a material by material breakdown of all materials found during the inspection that are suspected to contain asbestos. This HMR satisfies the EPA's AHERA regulations for listing asbestos-containing materials. It can, also, be useful when planning renovation/demoltion projects, especially those that will have all asbestos-containing materials removed.

Also, included in this report, you will find HMS, Inc.'s Special Notes page concerning possible problems with drywall sampling and renovation/demolition projects, and a list of commonly used abbreviations that are found throughout the reports noted above.

Central California Conference of 7th

Peninsula Adventist School

March 1, 2017

At this site, Peninsula Adventist School, all non-friable materials listed below were inspected and were found to be in good condition. These materials will remain non-friable as long as they are not sanded, drilled, cut or otherwise abused so that a powder is produced. Removal of these materials will require an asbestos abatement contractor, in most cases.

12" Ceramic Tile and — MISC — Assumed Grout-White Marble	12" VFT and Mastic - Tan — MISC — Assumed Squares
18" Ceramic Tile and Grout — MISC — Assumed - White	2" Baseboard and Mastic - $-$ MISC $-$ Assumed Beige
2" Baseboard and Mastic - — MISC — Assumed Tan	6" Baseboard and Mastic - $-$ MISC $-$ Assumed White
9" VFT and Mastic - Tan — MISC — Assumed	Carpet and Mastic - Aqua — MISC — Assumed
Carpet and Mastic - Brown — MISC — Assumed	${\it Carpet and Mastic-Green-MISC-Assumed}$
Carpet and Mastic - Grey — MISC — Assumed	Carpet and Mastic - Light — MISC — Assumed Green
Carpet and Mastic - — MISC — Assumed Orange	Carpet and Mastic - Red — MISC — Assumed
Carpet and Mastic- — MISC — Assumed Red/Orange	Drywall - Bare — MISC — Assumed
Drywall - Knockdown — MISC — Assumed Texture	Drywall - Medium Texture — MISC — Assumed
Drywall - Rough Texture — MISC — Assumed	$ \ \hbox{Drywall - Smooth Texture} \ -\hbox{MISC} -\hbox{Assumed} $
Exterior Stucco — MISC — Assumed	FRP - Green Squares — MISC — Assumed
Linoleum and Mastic - — MISC — Assumed Beige Squares	Linoleum and Mastic - — MISC — Assumed Squares
Linoleum and Mastic - — MISC — Assumed Wood Squares	Masonite - Beige — MISC — Assumed
Moisture Barrier Paper — MISC — Assumed	Plaster - Smooth Finish — MISC — Assumed
Plaster - Stucco Finish — MISC — Assumed	Transite Flue Pipe — MISC — Assumed
Vinyl Floor Tile and Mastic — MISC — Assumed	

The following non-friable thermal system insulation (TSI) materials were found at this site. Even though these materials are technically friable by definition, they may be treated as non-friable materials as long as they remain in an intact condition. A Form C and an evaluation sheet are included for these materials.

Central California Conference of 7th

Peninsula Adventist School

March 1, 2017

The following friable asbestos-containing materials were noted at this site. Friable materials are those that can release asbestos fibers with a minimum of contact or disturbance. Friable asbestos-containing materials can only be handled by an asbestos abatement contractor. Evaluation sheets and Form Cs are provided for the materials listed.

NONE

See "Special Notes" section concerning drywall sampling and renovations/demolitions. This page contains valuable information which must be considered before any alterations, modernization, renovations or demolitions occur.

Following the "Special Notes" and "Abbreviations" pages you will find the "Homogeneous Materials Record (HMR)". The HMR lists each suspect material (asbestos-containing or not), sample numbers, the location of the material in each building, the percent asbestos of each suspect material, the approximate square footage of each material in these locations and the friability of the material. When you use the HMR sheets you can pick a material and then go through the list and note every location where that material is located.

All materials not identified in this report that are discovered at the site must be assumed to contain asbestos until sampled and proven otherwise. Although there may be materials that have been excluded from the AHERA Management Plan by a letter stating it is non-asbestos-containing, the EPA's "National Emission Standards for Hazardous Air Pollutants (NESHAP)" does not allow for materials to be considered non-asbestos through the use of written documentation. This makes it necessary to bulk sample materials to prove they are non-asbestos-containing prior to renovations, demolitions and modernizations, no matter when they were installed.

Be sure to add this report to your management plan at the facilities office.

Special Note

SPECIAL NOTE NO. 1 - DRYWALL/SHEETROCK

Drywall and its components continue to present problems both for our clients and for us. The inconsistency of sample results indicates that even the EPA/AHERA method for sampling drywall is inadequate. Although three to fifteen or more drywall samples may have been collected at your site(s), the results may not be representative of what is present. Asbestos sometimes is found in the drywall itself, in its tape and/or joint compound or in the final texture coat applied to finish the appearance. It can be found in any combination in these materials. It can also be found in patching materials used to repair damaged drywall. Paint added to otherwise non-homogeneous materials can also produce inappropriate assumptions that all materials are the same.

To account for the variability in drywall construction we strongly advise that any substantial renovation project involving drywall be preceded by a comprehensive evaluation of the materials designated for handling.

SPECIAL NOTE NO. 2 - RENOVATIONS/DEMOLITIONS

Please be aware that many possible asbestos-containing materials were specifically exempted from inspection and identification by the AHERA sampling protocol. These exempted materials included roofing materials, most exterior plasters, exterior window putty, exterior transite panels and shingles, some exterior thermal system insulation and a few other materials. AHERA also exempted heat resistant counter tops and transite blackboards and a few other materials found inside of buildings.

While these materials are exempted by AHERA, they are not exempted by Cal/OSHA or EPA's regulation in its "National Emission Standards for Hazardous Air Pollutants" (NESHAP). Therefore, any renovation activity involving these materials must be preceded by a sampling project to identify asbestos-containing materials which may be regulated by these agencies or the local Air Pollution Control District. You cannot rely on you AHERA reports to identify all of these additional materials.

SPECIAL NOTE NO. 3 - NEW MATERIALS AND BUILDINGS

Materials installed since the previous inspection must be certified, in writing, as non-asbestos containing materials, sampled to test for asbestos content, or assumed to contain asbestos. This certification must be from the product manufacturer or the construction engineer on the project during which the new materials were installed. This certification must be placed in your management plan.

Buildings installed (portables) or constructed since October 12, 1988 must be certified to be asbestos-containing building material (ACBMs)free by the manufacturer (portables), architect or construction engineer, or they must be inspected for ACBMs. This certification must be placed in the management plan for the site at which the new building was installed or constructed.

New sites, built after October 12, 1988, require a Management Plan. If ACBM free certification letters are obtainable for all buildings at the new site, no inspection is required, although a Management Plan must still be written.

SPECIAL NOTE NO. 4 - Materials Containing Trace Amounts of Asbestos

Materials containing trace amounts of asbestos are not covered by the AHERA regulations as the EPA does not consider them to be asbestos-containing materials. However, Cal/OSHA does consider materials containing trace amounts of asbestos (down to 0.1%) to be asbestos-containing, and any level of asbestos in a material must be considered a potential exposure hazard.

Materials listed as containing trace amounts of asbestos require special handling procedures - per Cal/OSHA and training for the employees working with these materials. Waste materials containing less than 1% asbestos must be "point counted" or handled as a hazardous waste.

Abbreviations

The following list includes most of the abbreviations you may find within this report.

ACT:

Acoustic Ceiling/Wall Tile

B-I-I:

Blown-In-Insulation

BLR:

Boiler

C'Ing

Ceiling

Carp:

Carpet

Carp&Mast

Carpet and Mastic

Bsbrd&Glue

Baseboard and Glue

DIP:

Drop In Panel

DIT:

Drop In Tile

FCP:

False Ceiling Panel

FRP:

Fiberglass Reinforced Plastic

FG:

Fiberglass

HMR #:

Homogeneous Material Number

HTR:

Heater

LINO:

Linoleum

MISC

Miscellaneous

PW:

Pipe Wrap

S-O-C:

Sprayed-On Ceiling

SOFP:

Sprayed on Fire Proofing

S-O-W:

Sprayed-On Wall

SURF:

Surfacing

T-O-C:

Troweled-On Ceiling

T-O-W:

Troweled-On Wall

TSI:

Thermal System Insulation

VFT:

Vinyl Floor Tile

W & C:

Walls and Ceilings

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Table of Contents	
01 - Classroom Building 1	1
02 - Classroom Building 2	5
03 - Office Building	7
04 - Chapel Building	11

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnts	
Building:	01 - Classro	om Building 1	Room:	01 - Classroo	m - 30 x 2	21 x 12		
Floor:	9" VFT	and Mastic - Tan	MISC	Assumed	23		630 sq	No
Floor:		Material in GOOD condition. No change in material condition. Under the carpet in the space. and Mastic - Grey	MISC	Assumed	14		630 sq	No
rioor.	2000 EARLY (\$1000)	Material in GOOD condition. No change in material condition.	MISC	Assumed	14		030 39	140
Baseboard	i: Wood	No change in material condition.	NON	Non-Suspect				
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Wood		NON	Non-Suspect				
Building:	01 - Classro	om Building 1	Room:	02 - Resource	Room -	15 x 7 x 8		
Floor:	Carpet	and Mastic - Light Green	MISC	Assumed	24		105 sq	No
Baseboard		Material in GOOD condition. No change in material condition. eboard and Mastic - Tan	MISC	Assumed	25		33 In	No
Walls:		Material in GOOD condition. No change in material condition. II - Smooth Texture	MISC	Assumed	2		264 sq	No
Walls:		Material in GOOD condition. No change in material condition. r - Stucco Finish	MISC	Assumed	26		88 sq	No
	S BORNINGSON	Material in GOOD condition. No change in material condition. This wall appears to be from origi				onto building.	Section 1 actions	o construction
Ceiling:		II - Smooth Texture	MISC	Assumed	2		105 sq	No
	Comment:	Material in GOOD condition. No change in material condition.						
Building:	01 - Classro	om Building 1	Room:	03- Work Roo	om - 21 x	7 x 10		
Floor:	Concre	ete	NON	Non-Suspect				
Walls:	Drywa	II - Smooth Texture	MISC	Assumed	2		420 so	No
Walls:		Material in GOOD condition. No change in material condition. r - Stucco Finish	MISC	Assumed	26		140 sc	No No
Ceiling:	Comment: Wood	Material in GOOD condition. No change in material condition.	NON	Non-Suspect				

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date Printed: 5/5/2017

Date of Inspection: March 1, 2017

Vlaterials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnts	Friable? Yes/No
Building:	01 - Classroo	om Building 1	Room:	04 - Girls Res	troom Fo	yer - 3 x 4 x 12		
Floor:	9" VFT	and Mastic - Tan	MISC	Assumed	23		12 sq	No
Floor:		Material in GOOD condition. No change in material condition. and Mastic- Red/Orange	MISC	Assumed	900			No
	Comment:	Material in GOOD condition. No change in material condition.			ana:			
Baseboard			NON	Non-Suspect				
Walls:	Drywall	- Smooth Texture	MISC	Assumed	2		42 sq	No
		Material in GOOD condition. No change in material condition.						
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Wood		NON	Non-Suspect				
Pipes:	Transit	e Flue Pipe	MISC	Assumed	28		5 In	No
	Comment:	Material in GOOD condition. No change in material condition. Pipe is visible above the end of the	ne walls in	space. Appear	s to be tra	nsite flue pipe.		
Remove	ed Materials:	and Mastic - Agua	MISC	Assumed	27		12 sq	No
rioor.	The second second	Material in GOOD condition. Material has been REMOVED. Comment: Removed Removed Material is just laying over vinyl fl				ic.	12 54	
Building:	01 - Classroo	om Building 1	Room:	05 - Girls Res	stroom - 6	3 x 6 x 8		
Floor:	9" VFT	and Mastic - Tan	MISC	Assumed	23		36 sq	No
Floor:		Material in GOOD condition. No change in material condition. Material appears to be below the Im and Mastic - Wood Squares	linoleum f MISC	looring by looki Assumed	ing at thre 29	shold.	36 sq	No
		Material in GOOD condition. No change in material condition.						
Baseboar	d: Wood	The second secon	NON	Non-Suspect				
Walls:	Plaster	- Smooth Finish	MISC	Assumed	30		192 sq	No
Ceiling:		Material in GOOD condition. No change in material condition. - Smooth Finish	MISC	Assumed	30		36 sq	No
		Material in GOOD condition. No change in material condition.		***************************************	11-00-000		Assemble NATIVE	2007 B2

Inspected By: Tyler Faison Page 2 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnts	
Building: 0	1 - Classroo	om Building 1	Room:	06 - Boys Res	stroom F	oyer - 3 x 4 x 8		
Floor:	9" VFT	and Mastic - Tan	MISC	Assumed	23		12 sq	No
Floor:		Material in GOOD condition. No change in material condition. and Mastic- Red/Orange	MISC	Assumed	900		12 sq	No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	: Wood		NON	Non-Suspect				
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Wood		NON	Non-Suspect				
Remove	d Materials:							
Floor:	Carpet	and Mastic - Aqua	MISC	Assumed	27		12 sq	No
	Comment:	Material in GOOD condition. Material has been REMOVED. Comment: Removed Removed Material is just laying over vinyl flo	oor tiles ar	nd does not hav	ve a mast	ic.		
Building:	1 - Classro	om Building 1	Room:	07 - Boys Res	stroom -	6 x 6 x 8		
Floor:	18" Ce	ramic Tile and Grout - White	MISC	Assumed	20		36 sq	No
	Comment:	Material in GOOD condition.						
Floor:	9" VFT	No change in material condition. and Mastic - Tan	MISC	Assumed	23		36 sq	No
	Comment:	Material in GOOD condition. No change in material condition. Material appears to exist still belo	w the cer	amic tile finish	Destructiv	ve sampling required t	o verify	
Walls:	Plaster	- Smooth Finish	MISC	Assumed	30	o campung requires t	192 sq	No
	Comment:	Material in GOOD condition. No change in material condition.						
Ceiling:	Plaster	- Smooth Finish	MISC	Assumed	30		36 sc	No
	Comment:	Material in GOOD condition. No change in material condition.						

Date Printed: 5/5/2017 Inspected By: Tyler Faison Page 3 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date Printed: 5/5/2017

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnt	
Building:	01 - Classro	om Building 1	Room:	08 - Exterior	Furnace C	Closet - 3 x 3 x 8		
Floor:	9" VFT	and Mastic - Tan	MISC	Assumed	23		9 sc	No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	i: Wood	The second secon	NON	Non-Suspect				
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		24 sc	No No
	Comment:	Material in GOOD condition. No change in material condition. Backside of drywall wall visible in	space.					
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Drywal	I - Knockdown Texture	MISC	Assumed	31		9 s	No I
	Comment:	Material in GOOD condition. No change in material condition.						
Building:	01 - Classro	om Building 1	Room:	09 - Exterior	Water Hea	ater Closet - 3 x 3 x 8		
Floor:	Wood		NON	Non-Suspect				
Walls:	Drywal	I - Bare	MISC	Assumed	32		96 s	No P
	Comment:	Material in GOOD condition. No change in material condition. Material Comment: Material doe	s not inclu	ıde a skim coat	or joint co	ompound layer.		
Ceiling:	Drywal	I - Bare	MISC	Assumed	32		9 s	oN P
	Comment:	Material in GOOD condition. No change in material condition. Material Comment: Material doe	s not inclu	ıde a skim coat	or joint co	ompound layer.		
Room Comments		ewer water heater is in this space. kwards.	A key to t	he door could r	ot be prov	vided, but is accessible a	s door is inst	alled

Inspected By: Tyler Faison Page

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Vlaterials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnt	
Building:	02 - Classroo	om Building 2	Room:	01 - Classroo	m - 52 x 2	24 x 8		
Floor:	Carpet	and Mastic - Grey	MISC	Assumed	14		1248 s	oN p
	Comment:	Material in GOOD condition.						
Baseboard	d: Wood	No change in material condition.	NON	Non-Suspect				
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		1216 s	g No
	00000 MM20000	Material in GOOD condition.	50.51270270					29
Callian.	Descel	No change in material condition.	MICC	Assumed	2		1248 s	a No
Ceiling:	1000 TO 1000 T	I - Smooth Texture Material in GOOD condition.	MISC	Assumed	2		1240 5	q 110
	Comment.	No change in material condition.						
Building:	02 - Classro	om Building 2	Room:	02 - Staff Wor	kroom -	10 x 15 x 12		
Floor:	Carpet	and Mastic - Grey	MISC	Assumed	14		150 s	q No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	d: Wood	ivo change in material condition.	NON	Non-Suspect				
Walls:	Drywal	I - Rough Texture	MISC	Assumed	15		600 s	q No
	Comment:	Material in GOOD condition.						
Ceiling:	Spraye	No change in material condition. ed-On-Ceiling Materials	MISC	None Detected	16	16A, 16B, 16C	600 s	q
Building:	Building: 02 - Classroom Building 2		Room:	03 - Kitchen -	18 x 10 x	<u> </u>		
Floor:	Linoleu	ım and Mastic - Beige Squares	MISC	Assumed	18		135 s	q No
	Comment:	Material in GOOD condition. No change in material condition.						
Floor:	Linoleu	ım and Mastic - Squares	MISC	Assumed	17		45 s	q No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	d: Wood	3 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 - 1 -	NON	Non-Suspect				
Walls:	Drywal	II - Smooth Texture	MISC	Assumed	2		448 s	q No
	Comment:	Material in GOOD condition.						
Ceiling:	Drywal	No change in material condition. Il - Smooth Texture	MISC	Assumed	2		180 s	q No
	Comment:	Material in GOOD condition. No change in material condition.	269. FOR 20.045.11	N/400000015CULIST D DAVAG			5,704,945 439	2025
Building:	02 - Classro	om Building 2	Room:	04 - Custodia	I Closet	- 4 x 12 x 8		
Floor:	Linole	um and Māstic - Mauve Crackles	MISC	None Detected	19	19A	48 s	pd
Baseboar	d: Wood		NON	Non-Suspect				
Walls:	Drywa	II - Smooth Texture	MISC	Assumed	2		256 s	oN pa
		Material in GOOD condition. No change in material condition.					W. Carlotte	·
Ceiling:	0	II - Smooth Texture	MISC	Assumed	2		48 8	sq No
	Comment:	Material in GOOD condition. No change in material condition.						

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnt	
Building:	02 - Classro	om Building 2	Room:	05 - Girls Re	stroom - 1	0 x 6 x 8		
Floor:	18" Ce	eramic Tile and Grout - White	MISC	Assumed	20		60 sc	No
Baseboard		Material in GOOD condition. No change in material condition. eboard and Mastic - White	MISC	Assumed	21		32 lr	No
Walls:		Material in GOOD condition. No change in material condition. nite - Beige	MISC	Assumed	22		256 sc	, No
Ceiling:		Material in GOOD condition. No change in material condition. nite - Beige	MISC	Assumed	22		60 se	q No
	Comment:	Material in GOOD condition. No change in material condition.						
Building:	02 - Classro	om Building 2	Room:	06 - Boys Re	stroom - 6	3 x 7 x 8		
Floor:	18" Ce	eramic Tile and Grout - White	MISC	Assumed	20		42 se	No P
Baseboard		Material in GOOD condition. No change in material condition. seboard and Mastic - White	MISC	Assumed	21		26 Ir	n No
Walls:		Material in GOOD condition. No change in material condition. hite - Beige	MISC	Assumed	22		208 s	a No
vvalis.	Comment:	Material in GOOD condition. No change in material condition.		Assumed				3 (WARRE) 477-10
Ceiling:		nite - Beige Material in GOOD condition. No change in material condition.	MISC	Assumed	22		42 s	q No

Date Printed: 5/5/2017 Inspected By: Tyler Faison Page 6 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date Printed: 5/5/2017

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footag Sq/Ln/J		Friable? Yes/No
Building:	3 - Office B	uilding	Room:	01 - Office - 9	x 10 x 9				
Floor:	Carpet	and Mastic - Brown	MISC	Assumed	1		90	sq	No
Floor:		Material in GOOD condition. No change in material condition. loor Tile and Mastic	MISC	Assumed	7		90	sa	No
72 - 2 - 2	Comment:	Material in GOOD condition. No change in material condition. Floor tiles assumed to exist below	v carpeting	g in the space.	Could not	verify without destructive s		7	10050
Baseboard	S		NON	Non-Suspect					
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		342	sq	No
Ceiling:	AV 120 120 4 50 600	Material in GOOD condition. No change in material condition. I - Smooth Texture	MISC	Assumed	2		90	sq	No
	Comment:	Material in GOOD condition. No change in material condition.							
Building:	03 - Office B	uilding	Room:	02 - Office 2	- 8 x 10 x	9			
Floor:	Carpet	and Mastic - Green	MISC	Assumed	3		80	sq	No
Floor:	7/20/1/15/19	Material in GOOD condition. No change in material condition. loor Tile and Mastic	MISC	Assumed	7		80	sq	No
	Comment:	Material in GOOD condition. No change in material condition. Assumed to exist below the carpe	et in space).					
Baseboard	i: Wood	in the first term and the second of the sec	NON	Non-Suspect					
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		324	sq	No
What had been diere		Material in GOOD condition. No change in material condition.		Will be a stranger of the stra					
Ceiling:	W. 100 C.	Il - Smooth Texture Material in GOOD condition. No change in material condition.	MISC	Assumed	2		80	sq	No

Inspected By: Tyler Faison Page 7 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?		e Friable nts Yes/N
Building:	3 - Office B	uilding	Room:	03 - Restroon	n - 8 x 5 x	8		
Floor:	12" VF	T and Mastic - Tan Squares	MISC	Assumed	4		40	sq No
Baseboard		Material in GOOD condition. No change in material condition. board and Mastic - Beige	MISC	Assumed	5		26	In No
	Comment:	Material in GOOD condition. No change in material condition. A portion of this baseboard has be	een nainte	od nink				
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		208	sq No
	Comment:	Material in GOOD condition. No change in material condition.						, .
Walls:	FRP - 0	Green Squares	MISC	Assumed	6		104	sq No
		Material in GOOD condition. No change in material condition. Wainscoating over drywall walls.						
Ceiling:	Drywal	I - Smooth Texture	MISC	Assumed	2		40	sq No
	Comment:	Material in GOOD condition. No change in material condition.						
Building:	03 - Office B	uilding	Room:	04 - Classroo	m - 27 x 2	20 x 8		
Floor:	Carpet	and Mastic - Brown	MISC	Assumed	1		540	sq No
Floor:	100010000000000000000000000000000000000	Material in GOOD condition. No change in material condition. loor Tile and Mastic	MISC	Assumed	7		540	sa No
rioor.	1000 Marie 1	Material in GOOD condition. No change in material condition. Floor tiles are below the carpet in destuctive methods.	13(1)(7(7))		53.	of tiles during inspec		1800 1 180000
Baseboard	l: Wood		NON	Non-Suspect				
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		752	sq No
		Material in GOOD condition. No change in material condition.						Union II
Ceiling:	Drywal	I - Smooth Texture	MISC	Assumed	2		540	sq No
	Comment:	Material in GOOD condition. No change in material condition.						

Page 8 of 14 Date Printed: 5/5/2017 Inspected By: Tyler Faison

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date Printed: 5/5/2017

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footag Sq/Ln/J		Friable? Yes/No
Building:	03 - Office B	uilding	Room:	05 - Meeting	Room - 1	5 x 10 x 8			
Floor:	Carpet	and Mastic - Orange	MISC	Assumed	8		150	sq	No
Floor:	Secretary National Secretary	Material in GOOD condition. No change in material condition. loor Tile and Mastic	MISC	Assumed	7		150	sq	No
	Comment:	Material in GOOD condition. No change in material condition. Assumed to exist below the carpe	et in space	n stroknutrosku					
Walls:	Drywal	I - Smooth Texture	MISC	Assumed	2		300	sq	No
Walls:		Material in GOOD condition. No change in material condition. Partition Wall	NON	Non-Suspect					
		5-0520-111178-0100-0-11189					450	12/22	X10
Ceiling:		II - Smooth Texture	MISC	Assumed	2		150	sq	No
Room		Material in GOOD condition. No change in material condition. etal partition wall separates the tw	o meetina	rooms					
Comments		etai partition wan separates the tw	o meeting	rooms.					
Building:	03 - Office B	uilding	Room:	06 - Meeting	Room 2 -	15 x 10 x 8			
Floor:	Carpet	and Mastic - Orange	MISC	Assumed	8		150	sq	No
Floor:		Material in GOOD condition. No change in material condition. loor Tile and Mastic	MISC	Assumed	7		150	80	No
11001.	Comment:	Material in GOOD condition. No change in material condition. Assumed to exist below the carpe	et in space					1850	
Walls:	seem market little for	II - Smooth Texture	MISC	Assumed	2		300	sq	No
	Comment:	Material in GOOD condition. No change in material condition.							
Walls:	Metal I	Partition Wall	NON	Non-Suspect					
Ceiling:	Drywa	II - Smooth Texture	MISC	Assumed	2		150	sq	No
3.70		Material in GOOD condition. No change in material condition.							
Room Comments		netal partition wall separates the tw	o meeting	rooms.					
Building:	03 - Office E	Building	Room:	07 - Attic - 62	2 x 20 x 4				
Floor:	Wood		NON	Non-Suspect					
	Comment:	Drywall ceiling materials visible b	elow roof	joists. A walkw	ay exists t	hrough the middle of the att	tic.		
Walls:	Wood	R 1709	NON	Non-Suspect					
Ceiling:	Wood		NON	Non-Suspect	t				
Pipes:	Transi	te Flue Pipe	MISC	Assumed	28		4	In	No
11		Material in GOOD condition. No change in material condition. Visible at access to attic from Off							

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date Printed: 5/5/2017

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matri #	Sampled Here?	Footage Sq/Ln/Jnts	Friable? Yes/No
Building:	03 - Office B	uilding	Room:	08 - Basemei	nt - 62 x 2	0 x 6		
Floor:	Dirt		NON	Non-Suspect				
Walls:	Moistu	re Barrier Paper	MISC	Assumed	13		984 sq	No
	Comment:	Material in GOOD condition No change in material con Wood studs over the paper	ndition.	for exterior finis	shes.			
Ceiling:	Wood		NON	Non-Suspect				
Pipes:	Fiberg	lass Insulation	NON	Non-Suspect				
	Comment:	Around metal pipes. No s	uspect duct tape o	could be identif	ied during	inspection.		
Room Comments:		ess only through a movabl erials may exist.	e panel that was r	ot secured. Co	ould not ac	ccess space fully to	verify what suspect	

Inspected By: Tyler Faison Page 10 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?			Friable? Yes/No
Building:	04 - Chapel I	Building	Room:	01 - Chapel F	oyer - 9 x	6 x 8			
Floor:	12" Cer	ramic Tile and Grout-White Marble	MISC	Assumed	9		54	sq	No
		Material in GOOD condition.							
Baseboard		No change in material condition.	NON	Non-Suspect					
Walls:	Drywall	- Medium Texture	MISC	Assumed	10		180	sq	No
Ceiling:	Comment:	Material in GOOD condition. No change in material condition Medium Texture	MISC	Assumed	10		54	ea	No
Cennig.	Comment:	Material in GOOD condition. No change in material condition.	WIISO	Assumed				34	
Building:	04 - Chapel I	Building	Room:	02 - Womens	Restroor	n - 8 x 7 x 8			
Floor:	12" Cer	ramic Tile and Grout-White Marble	MISC	Assumed	9		56	sq	No
	Comment:	Material in GOOD condition. No change in material condition.							
Baseboard	I: Wood		NON	Non-Suspect					
Walls:	Drywal	I - Medium Texture	MISC	Assumed	10		240	sq	No
Ceiling:		Material in GOOD condition. No change in material condition. I - Medium Texture	MISC	Assumed	10		56	sq	No
		Material in GOOD condition. No change in material condition.			******		808	G8094	30.388
Building:	04 - Chapel I	Building	Room:	03 - Mens Re	stroom -	8 x 4 x 8			
Floor:	12" Ce	ramic Tile and Grout-White Marble	MISC	Assumed	9		32	sq	No
		Material in GOOD condition. No change in material condition.							
Baseboard	i: Wood		NON	Non-Suspect					
Walls:	Drywal	l - Medium Texture	MISC	Assumed	10		192	sq	No
Ceiling:		Material in GOOD condition. No change in material condition. I - Medium Texture	MISC	Assumed	10		32	sq	No
-547.0107.0547.)	Comment:	Material in GOOD condition. No change in material condition.	58697478965	76.0 (SE P. O. SE P.	5540		1000	- W	1,50

Page 11 of 14 Date Printed: 5/5/2017 Inspected By: Tyler Faison

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?	Footage Sq/Ln/Jnts	
Building:	04 - Chapel	Building	Room:	04 - Storage I	Room - 8	x 5 x 8		
Floor:	12" Ce	ramic Tile and Grout-White Marble	MISC	Assumed	9		40 sq	No
		Material in GOOD condition. No change in material condition.						
Baseboard	d: Wood		NON	Non-Suspect				
Walls:	Drywal	I - Medium Texture	MISC	Assumed	10		208 sq	No
Ceiling:		Material in GOOD condition. No change in material condition. I - Medium Texture	MISC	Assumed	10		40 sq	No
coming.	and the same of the same	Material in GOOD condition. No change in material condition.		7.00011100				,,,,
Building:	04 - Chapel	Building	Room:	05 - Chapel A	V Room	-4 x 3 x 8		
Floor:	Carpet	and Mastic - Red	MISC	Assumed	11		12 sq	No
<u> </u>		Material in GOOD condition. No change in material condition.		81 E				
Baseboard			NON	Non-Suspect				
Walls:	10 VI. 10 VI.	I - Medium Texture	MISC	Assumed	10		112 sq	No
Ceiling:		Material in GOOD condition. No change in material condition. I - Medium Texture	MISC	Assumed	10		12 sq	No
	San	Material in GOOD condition. No change in material condition.					.i	
Building:	04 - Chapel	Building	Room:	06 - Chapel S	torage C	loset - 4 x 3 x 8		
Floor:	Carpet	and Mastic - Red	MISC	Assumed	11		12 sq	No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	d: Wood		NON	Non-Suspect				
Walls:	Drywal	II - Medium Texture	MISC	Assumed	10		112 sq	No
0-111		Material in GOOD condition. No change in material condition.	MISC	Annumed	10		12	No
Ceiling:		II - Medium Texture Material in GOOD condition. No change in material condition.	MISC	Assumed	10		12 sq	No

Inspected By: Tyler Faison Page 12 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: March 1, 2017

Materials			Material Class	Percent Asbestos	Hmgns. Matrl #	Sampled Here?		Friable ts Yes/No
Building: (04 - Chapel	Building	Room:	07 - Chapel -	39 x 23 x	8		
Floor:	Carpet	and Mastic - Red	MISC	Assumed	11		897	sq No
	Comment:	Material in GOOD condition. No change in material condition.						
Baseboard	l: Wood		NON	Non-Suspect				
Walls:	Drywa	I - Medium Texture	MISC	Assumed	10		992	sq No
Ceiling:		Material in GOOD condition. No change in material condition. I - Medium Texture	MISC	Assumed	10		897	sa No
Cennig.		Material in GOOD condition. No change in material condition.	WIIGO	Assumed				34 110
Building:	04 - Chapel	Building	Room:	08 - Exterior	Water He	ater Closet - 3 x 4 x 8		
Floor:	Concre	ete	NON	Non-Suspect				
Walls:	Exterio	or Stucco	MISC	Assumed	12		28	sq No
	Comment:	Material in GOOD condition. No change in material condition.						
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Wood		NON	Non-Suspect				
Building:	04 - Chapel	Building	Room:	09 - Attic - 48	x 23 x 4			
Floor:	Fiberg	lass Batt Insulation	NON	Non-Suspect				
	Comment:	Drywall ceiling materials from spa	aces belov	visible when p	oulled up.			
Walls:	Wood		NON	Non-Suspect				
Ceiling:	Wood		NON	Non-Suspect				
Room Comments		ess to attic in Space 04 - Storage	Room.					

Date Printed: 5/5/2017 Inspected By: Tyler Faison Page 13 of 14

HAZARD MANAGEMENT SERVICES, INC.

Three Year Reinspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U Date of Inspection: March 1, 2017

Non-Inspected Rooms and Comments:

- 01 Classroom Building 1 10 Attic: No attic area in the space. Some walls terminate before reaching the open roof joists of spaces and what pipes are visible are noted in various functional space notes.
- 01 Classroom Building 1 11 Basement: Building appears to be constructed on a concrete slab and no basement area was identified.
- 01 Classroom Building 1 12 Exterior: Inspection was completed per AHERA requirements and exterior materials were not included.
- 02 Classroom Building 2 07 Attic: No attic access located during the inspection that could be accessed.
- 02 Classroom Building 2 08 Basement: No basement or crawl space access below the building was located during the inspection.
- 02 Classroom Building 2 09 Exterior: Inspection was completed per AHERA requirements and exterior materials were not included.
- 03 Office Building 09 Exterior: Inspection was completed per AHERA requirements and exteriors were not included.
- 04 Chapel Building 10 Basement: No crawl space or basement access located. Building appears to be constructed on a concrete foundation.
- 04 Chapel Building 11 Exterior: Inspection was completed per AHERA requirements and exterior were no included.

Date Printed: 5/5/2017 Inspected By: Tyler Faison Page 14 of 14

Homogeneous Material Records

HAZARD MANAGEMENT SERVICES, INC.

AHERA Three Year Re-Inspection

Client: Central California Conference of 7th Day Adventist Site: Peninsula Adventist School

HMS Project Number: M17005U

Date of Inspection: 3/1/2017

Table of Contents	
01 - Classroom Building 1	1
02 - Classroom Building 2	4
03 - Office Building	6
04 - Chapel Building	8

AHERA Three Year Re-Inspection

M17005U

Project Number:

Date of Re-inspection: 3/1/2017

District: Central California Conference of 7th Day Adventist

e: Peninsula Adventist School

01 - Classroom

Building 1

n Building Comment:

*	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
4	01 - Classroom Building 1	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	02 - Resource Room - Walls/Ceiling	Assumed	369 Square	No	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	03- Work Room - Walls	Assumed	420 Square	No.	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	04 - Girls Restroom Foyer - Walls	Assumed	42 Square	o _N	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	08 - Exterior Furnace Closet - Walls	Assumed	24 Square	N S	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	14 MISC	Carpet and Mastic - Grey	NOT SAMPLED	01 - Classroom - Floor	Assumed	630 Square	N _o	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	20 MISC	18" Ceramic Tile and Grout - White	NOT SAMPLED	07 - Boys Restroom - Floor	Assumed	36 Square	No	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	9" VFT and Mastic - Tan	NOT SAMPLED	01 - Classroom - Floor	Assumed	630 Square	No	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	9" VFT and Mastic - Tan	NOT SAMPLED	04 - Girls Restroom Foyer - Floor	Assumed	12 Square	No	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	9" VFT and Mastic - Tan	NOT SAMPLED	05 - Girls Restroom - Floor	Assumed	36 Square	N _o	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	9" VFT and Mastic - Tan	NOT SAMPLED	06 - Boys Restroom Foyer - Floor	Assumed	12 Square	S.	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	9" VFT and Mastic - Tan	NOT SAMPLED	07 - Boys Restroom - Floor	Assumed	36 Square	_o N	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	23 MISC	g" VFT and Mastic - Tan	NOT SAMPLED	08 - Exterior Furnace Closet - Floor	Assumed	9 Square	S.	Material in GOOD condition. No change in material condition.

Date Printed: 5/5/2017

INSPECTED BY: Tyler Faison (EPA and OSHA accreditations attached)

of

Page

AHERA Three Year Re-Inspection

District: Central California Conference of 7th Day Adventist

Peninsula Adventist School Site:

M17005U Date of Re-inspection: 3/1/2017 Project Number:

)									
#	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
4	. 01 - Classroom Building 1	24 MISC	Carpet and Mastic - Light Green	NOT SAMPLED	02 - Resource Room - Floor	Assumed	105 Square	N	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	25 MISC	2" Baseboard and Mastic - Tan	NOT SAMPLED	02 - Resource Room - Baseboard	Assumed	33 Linear	No	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	26 MISC	Plaster - Stucco Finish	NOT SAMPLED	02 - Resource Room - Walls	Assumed	88 Square	N.	Material in GOOD condition. No change in material condition.
4	01 - Classroom Building 1	26 MISC	Plaster - Stucco Finish NOT SAMPLED	NOT SAMPLED	03- Work Room - Walls	Assumed	140 Square	No.	Material in GOOD condition. No change in material condition.
4	t 01 - Classroom Building 1	27 MISC	Carpet and Mastic - Aqua	NOT SAMPLED	04 - Girls Restroom Foyer - Floor	Assumed	12 Square	N	Material in GOOD condition. Material has been REMOVED. Comment: Removed
4	t 01 - Classroom Building 1	27 MISC	Carpet and Mastic - Aqua	NOT SAMPLED	06 - Boys Restroom Foyer - Floor	Assumed	12 Square	N	Material in GOOD condition. Material has been REMOVED. Comment: Removed
4	1 01 - Classroom Building 1	28 MISC	Transite Flue Pipe	NOT SAMPLED	04 - Girls Restroom Foyer - Pipes	Assumed	5 Linear	No	Material in GOOD condition. No change in material condition.
4	t 01 - Classroom Building 1	29 MISC	Linoleum and Mastic - Wood Squares	NOT SAMPLED	05 - Girls Restroom - Floor	Assumed	36 Square	N N	Material in GOOD condition. No change in material condition.
4	1 01 - Classroom Building 1	30 MISC	Plaster - Smooth Finish NOT SAMPLED	NOT SAMPLED	05 - Girls Restroom - Walls/Ceiling	Assumed	228 Square	No	Material in GOOD condition. No change in material condition.
4	1 01 - Classroom Building 1	30 MISC	Plaster - Smooth Finish NOT SAMPLED	NOT SAMPLED	07 - Boys Restroom - Walls/Ceiling	Assumed	228 Square	8	Material in GOOD condition. No change in material condition.
4	4 01 - Classroom Building 1	31 MISC	Drywall - Knockdown Texture	NOT SAMPLED	08 - Exterior Furnace Closet - Ceiling	Assumed	9 Square	No	Material in GOOD condition. No change in material condition.
4	t 01 - Classroom Building 1	32 MISC	Drywall - Bare	NOT SAMPLED	09 - Exterior Water Heater Closet - Walls/Ceiling	Assumed	105 Square	o _N	Material in GOOD condition. No change in material condition. Material does not include a skim coat or joint compour layer.

Date Printed: 5/5/2017

6

οę

7

Page

Page 3 of

Hazard Management Services, Inc.

AHERA Three Year Re-Inspection

District: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School

Project Number: M17005U Date of Re-inspection: 3/1/2017

Feet Friable No No Square Square Square	l ciliisala Advertilist ocilool	100100						
04 - Girls Restroom Foyer Assumed No - Floor Assumed 12 No - Floor Square Non-Suspect 147 No - Floor Various Locations Non-Suspect Square Square	~	Material	Sample Number(s)	Location	Percent Asbestos		Friable	Condition & Comments
06 - Boys Restroom Foyer Assumed 12 No - Floor Square Square 03- Work Room - Floor Non-Suspect Square Square Various Locations Non-Suspect Square	Carp		NOT SAMPLED	04 - Girls Restroom Foyer - Floor	Assumed		No.	Material in GOOD condition. No change in material condition.
NOT SAMPLED 03- Work Room Non-Suspect 147 No - Floor - Floor Square Square NOT SAMPLED Various Locations Non-Suspect Square	Carp	vet and Mastic- Red/Orange	NOT SAMPLED	06 - Boys Restroom Foyer - Floor	Assumed	12 Square	N _o	Material in GOOD condition. No change in material condition.
NOT SAMPLED Various Locations Non-Suspect	10000	Concrete	NOT SAMPLED	03- Work Room - Floor	Non-Suspect	147 Square		No change in material condition.
		Wood	NOT SAMPLED	Various Locations	Non-Suspect			No change in material condition.

AHERA Three Year Re-Inspection

M17005U

Project Number:

Date of Re-inspection: 3/1/2017

District: Central California Conference of 7th Day Adventist

Peninsula Adventist School

02 - Classroom

Building 2

Building Comment:

41:	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
т	02 - Classroom Building 2	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	01 - Classroom - Walls/Ceiling	Assumed	2464 Square	No	Material in GOOD condition. No change in material condition.
က	02 - Classroom Building 2	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	03 - Kitchen - Walls/Ceiling	Assumed	628 Square	No.	Material in GOOD condition. No change in material condition.
က	02 - Classroom Building 2	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	04 - Custodial Closet - Walls/Ceiling	Assumed	304 Square	No	Material in GOOD condition. No change in material condition.
ю	02 - Classroom Building 2	14 MISC	Carpet and Mastic - Grey	NOT SAMPLED	01 - Classroom - Floor	Assumed	1248 Square	_S	Material in GOOD condition. No change in material condition.
т	02 - Classroom Building 2	14 MISC	Carpet and Mastic - Grey	NOT SAMPLED	02 - Staff Workroom - Floor	Assumed	150 Square	S.	Material in GOOD condition. No change in material condition.
т	02 - Classroom Building 2	15 MISC	Drywall - Rough Texture	NOT SAMPLED	02 - Staff Workroom - Walls	Assumed	600 Square	No	Material in GOOD condition. No change in material condition.
က	02 - Classroom Building 2	16 MISC	Sprayed-On-Ceiling Materials	HMS-F14031U- 16A, 16B, 16C	02 - Staff Workroom - Ceiling	None Detected	600 Square	Yes	No change in material condition.
ო	02 - Classroom Building 2	17 MISC	Linoleum and Mastic - Squares	NOT SAMPLED	03 - Kitchen - Floor	Assumed	45 Square	No	Material in GOOD condition. No change in material condition.
ო	02 - Classroom Building 2	18 MISC	Linoleum and Mastic - Beige Squares	NOT SAMPLED	03 - Kitchen - Floor	Assumed	135 Square	S.	Material in GOOD condition. No change in material condition.
ო	02 - Classroom Building 2	19 MISC	Linoleum and Mastic - Mauve Crackles	HMS-F14031U- 19A	04 - Custodial Closet - Floor	None Detected	48 Square	No	No change in material condition.
ო	02 - Classroom Building 2	20 MISC	18" Ceramic Tile and Grout - White	NOT SAMPLED	05 - Girls Restroom - Floor	Assumed	60 Square	S S	Material in GOOD condition. No change in material condition.
ო	02 - Classroom Building 2	20 MISC	18" Ceramic Tile and Grout - White	NOT SAMPLED	06 - Boys Restroom - Floor	Assumed	42 Square	8	Material in GOOD condition. No change in material condition.

INSPECTED BY: Tyler Faison (EPA and OSHA accreditations attached)

Date Printed: 5/5/2017

0 ō 4 Page

6 of Page

Hazard Management Services, Inc.

AHERA Three Year Re-Inspection

M17005U

Project Number:

Date of Re-inspection: 3/1/2017

District: Central California Conference of 7th Day Adventist

Peninsula Adventist School Site:

Condition & Comments	Material in GOOD condition. No change in material condition.	Material in GOOD condition. No change in material condition.	Material in GOOD condition. No change in material condition.	Material in GOOD condition. No change in material condition.	No change in material condition.
Friable	N	No	No	No	
Feet	32 Linear	26 Linear	316 Square	250 Square	
Percent Asbestos	Assumed	Assumed	Assumed	Assumed	Non-Suspect
Location	05 - Girls Restroom - Baseboard	06 - Boys Restroom - Baseboard	05 - Girls Restroom - Walls/Ceiling	06 - Boys Restroom - Walls/Ceiling	Various Locations
Sample Number(s)	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED
Material	6" Baseboard and Mastic - White	6" Baseboard and Mastic - White	Masonite - Beige	Masonite - Beige	Wood
Mat'l # Class	21 MISC	21 MISC	22 MISC	22 MISC	0 NON
# Building Name	3 02 - Classroom Building 2	3 02 - Classroom Building 2			

AHERA Three Year Re-Inspection

M17005U

Project Number:

Date of Re-inspection: 3/1/2017

District: Central California Conference of 7th Day Adventist

Peninsula Adventist School

Building Comment:

03 - Office Building

		0)	Control of the Contro				ĺ	
*	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
-	03 - Office Building	1 MISC	Carpet and Mastic - Brown	NOT SAMPLED	01 - Office - Floor	Assumed	90 Square	N _o	Material in GOOD condition. No change in material condition.
-	03 - Office Building	1 MISC	Carpet and Mastic - Brown	NOT SAMPLED	04 - Classroom - Floor	Assumed	540 Square	S.	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	01 - Office - Walls/Ceiling	Assumed	432 Square	o _N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	02 - Office 2 - Walls/Ceiling	Assumed	404 Square	oN N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	03 - Restroom - Walls/Ceiling	Assumed	248 Square	oN	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	04 - Classroom - Walls/Ceiling	Assumed	1292 Square	oN N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	05 - Meeting Room - Walls/Ceiling	Assumed	450 Square	o _N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	2 MISC	Drywall - Smooth Texture	NOT SAMPLED	06 - Meeting Room 2 - Walls/Ceiling	Assumed	450 Square	oN N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	3 MISC	Carpet and Mastic - Green	NOT SAMPLED	02 - Office 2 - Floor	Assumed	80 Square	oN.	Material in GOOD condition. No change in material condition.
-	03 - Office Building	4 MISC	12" VFT and Mastic - Tan Squares	NOT SAMPLED	03 - Restroom - Floor	Assumed	40 Square	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	5 MISC	2" Baseboard and Mastic - Beige	NOT SAMPLED	03 - Restroom - Baseboard	Assumed	26 Linear	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	6 MISC	FRP - Green Squares	NOT SAMPLED	03 - Restroom - Walls	Assumed	104 Square	δ.	Material in GOOD condition. No change in material condition.

AHERA Three Year Re-Inspection

District: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School

Project Number: M17005U Date of Re-inspection: 3/1/2017

olle.	Felilisula Auvellist Scilon	AVEILLIST	001100					200	the molecular of the state of t
**	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
-	03 - Office Building	7 MISC	Vinyl Floor Tile and Mastic	NOT SAMPLED	01 - Office - Floor	Assumed	90 Square	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	7 MISC	Vinyl Floor Tile and Mastic	NOT SAMPLED	02 - Office 2 - Floor	Assumed	80 Square	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	7 MISC	Vinyl Floor Tile and Mastic	NOT SAMPLED	04 - Classroom - Floor	Assumed	540 Square	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	7 MISC	Vinyl Floor Tile and Mastic	NOT SAMPLED	05 - Meeting Room - Floor	Assumed	150 Square	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	7 MISC	Vinyl Floor Tile and Mastic	NOT SAMPLED	06 - Meeting Room 2 - Floor	Assumed	150 Square	No.	Material in GOOD condition. No change in material condition.
-	03 - Office Building	8 MISC	Carpet and Mastic - Orange	NOT SAMPLED	05 - Meeting Room - Floor	Assumed	150 Square	oN N	Material in GOOD condition. No change in material condition.
-	03 - Office Building	8 MISC	Carpet and Mastic - Orange	NOT SAMPLED	06 - Meeting Room 2 - Floor	Assumed	150 Square	N _o	Material in GOOD condition. No change in material condition.
-	03 - Office Building	13 MISC	Moisture Barrier Paper NOT SAMPLED	NOT SAMPLED	08 - Basement - Walls	Assumed	984 Square	No.	Material in GOOD condition. No change in material condition.
-	03 - Office Building	28 MISC	Transite Flue Pipe	NOT SAMPLED	07 - Attic - Pipes	Assumed	4 Linear	No	Material in GOOD condition. No change in material condition.
-	03 - Office Building	0 NON	Dirt	NOT SAMPLED	08 - Basement - Floor	Non-Suspect	1240 Square	o _N	No change in material condition.
-	03 - Office Building	0 NON	Fiberglass Insulation	NOT SAMPLED	08 - Basement - Pipes	Non-Suspect	184 Square	No	No change in material condition.
-	03 - Office Building	0 NON	Metal Partition Wall	NOT SAMPLED	Various Locations	Non-Suspect			No change in material condition.
-	03 - Office Building	0 NON	Wood	NOT SAMPLED	Various Locations	Non-Suspect			No change in material condition.

6

of

Page

AHERA Three Year Re-Inspection

M17005U

Project Number:

Date of Re-inspection: 3/1/2017

District: Central California Conference of 7th Day Adventist

te: Peninsula Adventist School

04 - Chapel Building Building Comment:

)	•						
#	Building Name	Mat'l # Class	Material	Sample Number(s)	Location	Percent Asbestos	Feet	Friable	Condition & Comments
2	04 - Chapel Building	9 MISC	12" Ceramic Tile and Grout-White Marble	NOT SAMPLED	01 - Chapel Foyer - Floor	Assumed	54 Square	oN.	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	9 MISC	12" Ceramic Tile and Grout-White Marble	NOT SAMPLED	02 - Womens Restroom - Floor	Assumed	56 Square	oN N	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	9 MISC	12" Ceramic Tile and Grout-White Marble	NOT SAMPLED	03 - Mens Restroom - Floor	Assumed	32 Square	o _N	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	9 MISC	12" Ceramic Tile and Grout-White Marble	NOT SAMPLED	04 - Storage Room - Floor	Assumed	40 Square	ON O	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	01 - Chapel Foyer - Walls/Ceiling	Assumed	234 Square	oN O	Material in GOOD condition. No change in material condition.
7	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	02 - Womens Restroom - Walls/Ceiling	Assumed	296 Square	ON .	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	03 - Mens Restroom - Walls/Ceiling	Assumed	224 Square	oN N	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	04 - Storage Room - Walls/Ceiling	Assumed	248 Square	ON	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	05 - Chapel AV Room - Walls/Ceiling	Assumed	124 Square	ON	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	06 - Chapel Storage Closet - Walls/Ceiling	Assumed	124 Square	ON.	Material in GOOD condition. No change in material condition.
2	04 - Chapel Building	10 MISC	Drywall - Medium Texture	NOT SAMPLED	07 - Chapel - Walls/Ceiling	Assumed	1889 Square	oN N	Material in GOOD condition. No change in material condition.
7	04 - Chapel Building	11 MISC	Carpet and Mastic - Red	NOT SAMPLED	05 - Chapel AV Room - Floor	Assumed	12 Square	°Z	Material in GOOD condition. No change in material condition.

Page 9 of

6

Hazard Management Services, Inc.

AHERA Three Year Re-Inspection

District: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School

Project Number: M17005U
Date of Re-inspection: 3/1/2017

in a management of the second	Condition & Comments	Material in GOOD condition. No change in material condition.	Material in GOOD condition. No change in material condition.	Material in GOOD condition. No change in material condition.	No change in material condition.	No change in material condition.	No change in material condition.	
2	Friable	S.	No	No	N N	N N		
	Feet	12 Square	897 Square	28 Square	12 Square	1104 Square		
	Percent Asbestos	Assumed	Assumed	Assumed	Non-Suspect	Non-Suspect	Non-Suspect	
	Location	06 - Chapel Storage Closet - Floor	07 - Chapel - Floor	08 - Exterior Water Heater Closet - Walls	08 - Exterior Water Heater Closet - Floor	09 - Attic - Floor	Various Locations	
	Sample Number(s)	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	NOT SAMPLED	
001100	Material	Carpet and Mastic - Red	Carpet and Mastic - Red	Exterior Stucco	Concrete	Fiberglass Batt Insulation	Wood	
dvering.	Mat'l # Class	11 MISC	11 MISC	12 MISC	0 NON	0 NON	0 NON	
olte.	Building Name	04 - Chapel Building	04 - Chapel Building	04 - Chapel Building	04 - Chapel Building	2 04 - Chapel Building	04 - Chapel Building	
5	*	2	2	2	2	2	2	

ASBESTOS HAZARD EMERGENCY RESPONSE ACT (AHERA) GENERAL DATA (FORM A)

		Inspection Da	ite: N	/larch	1, 2017		
LOCAL EDUCATION AGENCY			COL	JNTY			
Central California Conference of	of 7th Day Adventist		Mo	Monterey			
SCHOOL NAME			SCH	SCHOOL PHONE NUMBER			
Peninsula Adventist School		9900 A	(83	31) 394	- 5578		
ADDRESS (Number)	(Street)	(City)	20220174	State)	(Zip)		
1025 Mescal Street	SCHOOL ENROLLMENT*	Seaside No. school employees*	CA		93955 ILDINGS AT SCHOOL		
		3 C 4 C 2 C 2 C 2 C 2 C 2 C 2 C 2 C 2 C 2			ILDINGS AT SCHOOL		
27-66092-6993695	0	0		0			
LEA AHERA DESIGNEE							
NAME		PHONE NUMBER					
Norma Maynez		(559) 347 - 3121					
ADDRESS (Number)	(Street)	(City)		(State)	(Zip)		
2820 Willow Ave		Clovis	CA	k	93612		
TRAINING COURSE(S) AND DATE(S)							
HMS, Inc.							
		TOTAL TRAINING HOURS					
		6					
	ACEA						
MANAGEMENT PLANNE	R						
NAME		PHONE NUMBER					
Chris Chipponeri		(209) 551 - 2000			De 2014 1 100		
ADDRESS (Number)	(Street)	(City)		State)	(Zip)		
207 McHenry Ave	L TRAINING ACENOV	Modesto	CA	١	95355-1755		
ACCREDITATION NUMBER	TRAINING AGENCY						
MP-R-147-16	Wangerin Environment	tal					
DOCUMENTS ATTACHED (CHECK APPRO	PRIATE BOXES)						
X Record of Friable and Non-Friable ACBM (Form B)	Physical and Hazard Assessment of Friable ACBM or Friable Assumed ACBM (Form C)	Operations and Maintenand Program	e [Peri	odic Surveillance Plan		
Reinspection Plan (Form F)	Parent/Employee Notification	Resources Needed (Form I	1)				
We certify that the general Loca met or will be met and that this			40 CFI	R Part	763, have been		
MANAGEMENT PLANNER SIGNATURE		DATE					
(1/ (1/2)		5/5/A					
LEA DESIGNEE SIGNATURE		DATE					
LEA DESIGNEE SIGNATURE		DATE					
LEA SUPERINTENDENT SIGNATURE		DATE					

RECORD OF FRIABLE AND NONFRIABLE ACM (FORM B)

Inspection Date: March 1, 2017

				CDS CODE	2605		
SCHOOL				27-66092-6993695 SCHOOL PHONE NUMBER			
Peninsula Adv	ventist School			(831) 394 - 55	78		
ADDRESS	(Number)	(Street)	(City)	(State)	(Zip)		
1025 Mescal Street			Seaside	CA	93955		

- IMPORTANT -

Each building and functional space with friable ACBM or friable assumed ACBM listed on this form requires completion of FORM C (PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACBM OR FRIABLE ASSUMED ACBM). Indicate location of material on blueprint, diagram or narrative in square or linear feet, and attach a copy (Sec. 763.93).

	BUILDING NAME & FUNCTIONAL SPACE	CHECK ONE			CHECK ONE ACBM ASSUMED ACBM			
LINE	(Indicate Address if Different From Above)		TSI	MISC	FRIABLE	NON- FRIABLE	FRIABLE	NON- FRIABLE
1.	01 - Classroom Building 1 - Drywall - Smooth Texture			Х				Х
2.	01 - Classroom Building 1 - Carpet and Mastic - Grey			Х				Х
3.	01 - Classroom Building 1 - 18" Ceramic Tile and Grout - White			х				X
4.	01 - Classroom Building 1 - 9" VFT and Mastic - Tan			Х				Х
5.	01 - Classroom Building 1 - Carpet and Mastic - Light Green			Х				Х
6.	01 - Classroom Building 1 - 2" Baseboard and Mastic - Tan			×				Х
7.	01 - Classroom Building 1 - Plaster - Stucco Finish			Х				Х
8.	01 - Classroom Building 1 - Transite Flue Pipe			Х				Х
9.	01 - Classroom Building 1 - Linoleum and Mastic - Wood Squares			Х				Х
10.	01 - Classroom Building 1 - Plaster - Smooth Finish			Х				Х
11.	01 - Classroom Building 1 - Drywall - Knockdown Texture			Х				Х
12.	01 - Classroom Building 1 - Drywall - Bare			Х				Х
13.	01 - Classroom Building 1 - Carpet and Mastic- Red/Orange			X				Х
14.	02 - Classroom Building 2 - Drywall - Smooth Texture			X				Х
15.	02 - Classroom Building 2 - Carpet and Mastic - Grey			Х				Х
16.	02 - Classroom Building 2 - Drywall - Rough Texture			Х				Х
17.	02 - Classroom Building 2 - Linoleum and Mastic - Squares			X				X

See attached 'Homogeneous Materials Records' for all materials and their locations by building. On Form B all buildings are listed, and a summary of all non-friable and friable materials is provided. Friable materials and their locations are listed separately under each building on Form B.

RECORD OF FRIABLE AND NONFRIABLE ACM (FORM B)

Inspection Date: March 1, 2017

				CDS CODE 27-66092-699	3695	
SCHOOL				SCHOOL PHONE NUMBER		
Peninsula Adv	entist School			(831) 394 - 55	78	
ADDRESS	(Number)	(Street)	(City)	(State)	(Zip)	
1025 Mescal Street			Seaside	CA	93955	

- IMPORTANT -

Each building and functional space with friable ACBM or friable assumed ACBM listed on this form requires completion of FORM C (PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACBM OR FRIABLE ASSUMED ACBM). Indicate location of material on blueprint, diagram or narrative in square or linear feet, and attach a copy (Sec. 763.93).

		CH	ECK O	NE		CHEC	K ONE			
LINE	BUILDING NAME & FUNCTIONAL SPACE	OUE	Day waster waste		CONTRACTOR SUPPLIES		ACBM		ASSUME	D ACBM
	(Indicate Address if Different From Above)	SUR- FACING	TSI	MISC	FRIABLE	NON- FRIABLE	FRIABLE	NON- FRIABLE		
18.	02 - Classroom Building 2 - Linoleum and Mastic - Beige Squares			Х				Х		
19.	02 - Classroom Building 2 - 18" Ceramic Tile and Grout - White			×				Х		
20.	02 - Classroom Building 2 - 6" Baseboard and Mastic - White			×				Х		
21.	02 - Classroom Building 2 - Masonite - Beige			Х				Х		
22.	03 - Office Building - Carpet and Mastic - Brown		8	Х				Х		
23.	03 - Office Building - Drywall - Smooth Texture			Х				Х		
24.	03 - Office Building - Carpet and Mastic - Green			Х				Х		
25.	03 - Office Building - 12" VFT and Mastic - Tan Squares			Х				Х		
26.	03 - Office Building - 2" Baseboard and Mastic - Beige			Х				Х		
27.	03 - Office Building - FRP - Green Squares			Х				Х		
28.	03 - Office Building - Vinyl Floor Tile and Mastic			Х				Х		
29.	03 - Office Building - Carpet and Mastic - Orange			Х				Х		
30.	03 - Office Building - Moisture Barrier Paper			Х				Х		
31.	03 - Office Building - Transite Flue Pipe			Х				Х		
32.	04 - Chapel Building - 12" Ceramic Tile and Grout-White Marble			Х				Х		
33.	04 - Chapel Building - Drywall - Medium Texture			Х				Х		
34.	04 - Chapel Building - Carpet and Mastic - Red			Х				Х		
35.	04 - Chapel Building - Exterior Stucco			Х				Х		

See attached 'Homogeneous Materials Records' for all materials and their locations by building. On Form B all buildings are listed, and a summary of all non-friable and friable materials is provided. Friable materials and their locations are listed separately under each building on Form B.

PHYSICAL AND HAZARD ASSESSMENT OF FRIABLE ACBM OR FRIABLE ASSUMED ACBM (SEC. 763.93) (FORM C)

			CDS CODE		
DISTRICT Central California Conference of 7th Day Adventis	st		27-66092-6993	695	
SCHOOL			SCHOOL PHONE NU	MBER	
Peninsula Adventist School			(831) 394 - 557	8	
ADDRESS		•			
1025 Mescal Street Seaside, CA 93955			NIODEOTION DATE		
BUILDING NAME			INSPECTION DATE		
FUNCTIONAL SPACE			March 1, 2017 LINE NO. FROM FOR	M B	
TONO HOLVE OF NOE			LINE NO. I NOMITON	W D	
TYPE OF FRIABLE ACBM					
1. CONDITION OF ACBM (Overall Rating)					
2. POTENTIAL FOR DISTURBANCE (Overall Rating)					
3. HAZARD ASSESSMENT (Combine Ratings From Items 1	I and 2 and Chec	k Appropriate	e Box)		
CONDITION OF ACBM		POTE	BANCE		
		LOW	MODERATE	HIGH	
GOOD		1	2	3	
DAMAGED		4	5	6	
SIGNIFICANTLY DAMAGED		7	7	7	
4. RECOMMENDED RESPONSE ACTION(S) AND COST(S	i)				
RESPONSE ACTION		ESTIMATE	D COSTS		
A. OPERATION AND MAINTENANCE					
B. REPAIR	\$				
C. ENCAPSULATION	\$				
D. ENCLOSURE	\$				
E. REMOVAL	*				
Total Cost	\$				
5. NARRATIVE OF RECOMMENDED RESPONSE	(Attach Additional S	hoots If Nocossan		CHEDULE	
J. NANNATIVE OF RECOIVINENDED RESPONSE	(Allacii Addilioliai 5	neers ii Necessar)	() START	FINISH	

Comments:

NO RESPONSE ACTION NECESSARY.

Material Picture Log Hazard Management Services, Inc.

Client: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School



Material:

Carpet and Mastic - Brown

HMR #:

1

Asb:

Comment:



Material:

12" VFT and Mastic - Tan Squares

HMR #:

Asb:

4

Comment:



Material:

Carpet and Mastic - Orange

HMR #:

8

Asb:

Comment:



Material:

Drywall - Smooth Texture

HMR #:

2

Asb:

Comment:



Material:

FRP - Green Squares

HMR #:

6

Asb:

Comment:



Material:

Drywall - Medium Texture

HMR #:

10

Asb:

Comment:

Material Picture Log Hazard Management Services, Inc.

Client: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School



Material:

Carpet and Mastic - Red

HMR #:

11

Asb:

Comment:



Material:

Carpet and Mastic - Grey

HMR #:

14

Asb:

Comment:



Material:

18" Ceramic Tile and Grout - White

HMR #:

20

Asb:

Comment:



Material:

Exterior Stucco

HMR #:

12

Asb:

Comment:



Material:

Drywall - Rough Texture

HMR #:

15

Asb:

Comment:



Material:

9" VFT and Mastic - Tan

HMR #:

23

Asb:

Comment:

Material Picture Log Hazard Management Services, Inc.

Client: Central California Conference of 7th Day Adventist

Site: Peninsula Adventist School



Material:

Transite Flue Pipe

HMR #:

28

Asb:

Comment:



Material:

Drywall - Knockdown Texture

HMR #:

31

Asb:

Comment:



Material:

Linoleum and Mastic - Wood Squares

HMR #:

29

Asb:

Comment:



Material:


Drywall - Bare

HMR #: Asb: 32


Comment:

Material does not include a skim coat or joint

compound layer.







DEPARTMENT OF INDUSTRIAL RELATIONS
Division of Occupational Safety and Health
Asbestos Unit
2424 Arden Way, Suite 495
Sacramento, CA 95825-2417
(916) 574-2993 Office (916) 483-0572 Fax
http://www.dir.ca.gov/dirdatabases.html actu@dir.ca.gov



005174633C

339

Hazard Management Services. Inc.
Christopher J Chipponeri
207 McHenry Ave.
Modesto 'CA 95354

March 29, 2017

Dear Certified Asbestos Consultant or Technician:

Enclosed is your certification card. To maintain your certification, you must abide by the rules printed on the back of the certification card.

Your certification is valid for a period of one year. If you wish to renew your certification, you must apply for renewal at least 60 days <u>before</u> the expiration date shown on your card. [8 CCR 341.15(h)(1)].

Please hold and do not send copies of your required AHERA refresher renewal certificates to our office until you apply for renewal of your certification.

Certificates must be kept current if you are actively working as a CAC or CSST. The grace period is only for those who are not actively working as an asbestos consultant or site surveillance technician.

Please contact our office at the above address, fax number or email; of any changes in your contact/mailing information within 15 days of the change.

Sincerely.

Jeff Ferrell

Senior Safety Engineer

Attachment: Certification Card

cc: File

State of California
Division of Occupational Safety and Health
Certified Asbestos Consultant

Christopher J Chipponeri

Certification No. 10-4633

Expires on 06/16/18

This certification was issued to the Division of Occupational Servey and Health as authorized by Sections 7180 straig, of the Business and Professions Code.

Renewal - Card Attached (Revised 10/24/2012)



This is to confirm that

Chris Chipponeri

has attended the four-hour

and has completed the requisite training for asbestos accreditation under TSCA Title II. AHERA Refresher Course for Asbestos Inspectors

September 23, 2016

Certificate number: BI-R-391-16

September 23, 2017

Valid until: Septen

Cal/OSHA approval number: CA-098-06

four Way

Tom Wangerin, MS, CAC AHERA Training Director Wangerin Environmental 1936 Helen Road Pleasant Hill, CA 94523 Phone: 925-825-1066



This is to confirm that

Chris Chipponeri

has attended the four-hour

AHERA Refresher Course for Asbestos Management Planners

and has completed the requisite training for asbestos accreditation under TSCA Title II.

September 23, 2016

Certificate number: MP-R-147-16

September 23, 2017

Valid until.

Cal/OSHA approval number: CA-098-08

Tom Wangerin, MS, CAC AHERA Training Director Wangerin Environmental 1936 Helen Road Pleasant Hill, CA 94523 Phone: 925-825-1066

DEPARTMENT OF INDUSTRIAL RELATIONS
Division of Occupational Safety and Health
Asbestos Unit
2424 Arden Way, Suite 495
Sacramento, CA 95825-2417
(916) 574-2993 Office (916) 483-0572 Fax
http://www.dir.ca.gov/dirdatabases.html actu@dir.ca.gov



607135728T

413

Hazard Management Services, Inc.
Tyler J Faison
207 McHenry Ave.
Modesto 'CA

October 10, 2016

Dear Certified Asbestos Consultant or Technician:

Enclosed is your certification card. To maintain your certification, you must abide by the rules printed on the back of the certification card.

95354

Your certification is valid for a period of one year. If you wish to renew your certification, you must apply for renewal at least 60 days <u>before</u> the expiration date shown on your card. [8 CCR 341.15(h)(1)].

Please hold and do not send copies of your required AHERA refresher renewal certificates to our office until you apply for renewal of your certification.

Certificates must be kept current if you are actively working as a CAC or CSST. The grace period is only for those who are not actively working as an asbestos consultant or site surveillance technician.

Please contact our office at the above address, fax number or email; of any changes in your contact/mailing information within 15 days of the change.

Sificerely.

Jeff Ferrell

Senior Safety Engineer

Attachment: Certification Card

cc: File

State of California
Division of Occupational Safety and Health
Certified Site Surveillance Technician

Tyler J Faison

Certification No. 16-5728

Expires on _08/17/17

This certification was issued by the Division of Occupational Safety and Health as authorized by Sections 7180 at seq. of the Business and Professions Code.



This is to confirm that

Tyler Faison

has attended the four-hour

and has completed the requisite training for asbestos accreditation under TSCA Title II. AHERA Refresher Course for Asbestos Inspectors

September 23, 2016

BI-R-401-16 Certificate number:

September 23, 2017 Valid until.

Cal/OSHA approval number: CA-098-06

10m M

Tom Wangerin, MS, CAC AHERA Training Director Wangerin Environmental 1936 Helen Road Pleasant Hill, CA 94523 Phone: 925-825-1066